

GOVERNMENT OF ANDHRA PRADESH

ABSTRACT

PRED - EOAT - Khammam District - Rachabanda - Sanction of New Bridge on Munneru/Akeru River at Kasnathanda of Khammam Rural (M) with an estimated cost of Rs. 300.00 lakhs - Granting of Extension of Agreement Time upto 31.05.2013 (108 days) without penalty - Orders - Issued.

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.I) DEPARTMENT

G.O.Rt.No.504

Dated:23-03-2013
Read the following:-

- 1) G.O.Rt.No.548, Planning (XVIII) Dept, dated. 11-07-2011.
- 2) From the CE (PR),Hyd, Lr.No.AEE17/KMM/Rachabanda/Munneru Bridge/2011 dated 14-03-2013.

<<>>

O R D E R:

In the circumstances reported by the Chief Engineer, Panchayat Raj, Hyderabad in his letter 2nd read above, Government after careful examination of the proposal, hereby grant Extension of Agreement Time upto 31-05-2013 for a period of 108 days without penalty in respect of the " New Bridge work on Munneru/Akeru River at Kasnathanda of Khammam Rural mandal" Khammam District" under Rachabanda Programme as the delay is not attributed to the Contractor and the delay is due Heavy rains and Floods due to which the progress of the work is hampered.

2. The Chief Engineer, Panchayat Raj, Hyderabad shall take necessary action accordingly.

3. A copy of this order is available on the internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

V. NAGI REDDY
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Chief Engineer, Panchayat Raj, Hyderabad.
The Superintending Engineer,(PR), Khammam District.
Copy to:
Engineer-in-Chief, PR, Hyderabad.
The PS to Hon'ble Min.(PR&RWS).
Sc/sf.

//FORWARDED::BY ORDER//

SECTION OFFICER